

Winnipeg Water Treatment Plant Project -- Bid Opportunity 171-2006

Revised November 27th, 2006
Addendum 2

Schedule SCH #2 for Precast Roof Panel Erection, Topping & Roofing installation.

ID	Task Name	Duration	Start	Finish	2007												2008										
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
1	Award Precast Roof Panels Contract	1 day	Fri 2/23/07	Fri 2/23/07			▲ 2/23																				
2	Shop Drawing Review period	45 days	Mon 3/5/07	Fri 5/4/07			■ 5/4																				
4	Manufacture Precast panels	64 days	Mon 4/9/07	Thu 7/5/07			■ 7/5																				
5	Erect panels to WI area	14 days	Mon 6/4/07	Thu 6/21/07			■ 6/21																				
6	Install conc. toppings to Area WI	10 days	Fri 6/22/07	Thu 7/5/07			■ 7/5																				
7	Install VB, insulation and roofing work (WI)	15 days	Fri 7/6/07	Thu 7/26/07			■ 7/26																				
8	Erect panels to WM area	14 days	Fri 6/22/07	Wed 7/11/07			■ 7/11																				
9	Install conc.toppings to Area WM	10 days	Thu 7/12/07	Wed 7/25/07			■ 7/25																				
10	Install VB, insulation and roofing work (WM)	20 days	Thu 7/26/07	Wed 8/22/07			■ 8/22																				
11	Erect Panels to WA Area	10 days	Mon 7/30/07	Fri 8/10/07			■ 8/10																				
12	Install conc. toppings to Area WA	10 days	Mon 8/13/07	Fri 8/24/07			■ 8/24																				
13	Install VB, insulation and roofing work (WA)	20 days	Mon 8/27/07	Fri 9/21/07			■ 9/21																				
14	Erect Panels to WO Area	20 days	Mon 9/10/07	Fri 10/5/07			■ 10/5																				
15	Install conc. toppings to Area WO	10 days	Mon 10/8/07	Fri 10/19/07			■ 10/19																				
16	Install VB, insulation and roofing work (WO)	30 days	Mon 10/22/07	Fri 11/30/07			■ 11/30																				
17	Erect Panels to WR Area	20 days	Mon 10/8/07	Fri 11/2/07			■ 11/2																				
18	Install conc. toppings to WR Area	25 days	Mon 11/5/07	Fri 12/7/07			■ 12/7																				
19	Install VB, insulation and roofing work (WR)	60 days	Mon 12/10/07	Fri 2/29/08			■ 2/29																				
20	Erect panels to WF area (Grids B1 to B8)	10 days	Thu 11/1/07	Wed 11/14/07			■ 11/14																				
21	Install conc. toppings to WF Area	55 days	Thu 11/15/07	Wed 1/30/08			■ 1/30																				
22	Install VB, insulation and roofing work (WF)	60 days	Thu 12/27/07	Wed 3/19/08			■ 3/19																				
23	Erect panels to WF area (Grids B8 to B15)	10 days	Thu 11/15/07	Wed 11/28/07			■ 11/28																				
25	Erect panels to WF area (Grids B15 to B18)	10 days	Thu 11/29/07	Wed 12/12/07			■ 12/12																				
26	Erect Panels to WC area	15 days	Mon 3/10/08	Fri 3/28/08			■ 3/28																				
27	Install conc. Toppings to WC Area (WC)	15 days	Mon 3/31/08	Fri 4/18/08			■ 4/18																				
28	Install VB, insulation and roofing work (WC)	20 days	Mon 4/21/08	Fri 5/16/08			■ 5/16																				
29	Erect Hollow Core slabs to WP area	10 days	Mon 3/31/08	Fri 4/11/08			■ 4/11																				
30	Erect panels to WP area (Grids B2 to B19)	45 days	Mon 7/28/08	Fri 9/26/08			■ 9/26																				
31	Install conc toppings to WP Area	40 days	Mon 8/18/08	Fri 10/10/08			■ 10/10																				
32	Install VB, insulation and roofing work (WP)	39 days	Mon 9/8/08	Thu 10/30/08			■ 10/30																				
33	Substantial Completion of contract	1 day	Fri 9/26/08	Fri 9/26/08			◆ 9/26																				
34	Total completion	1 day	Fri 10/24/08	Fri 10/24/08			▲ 10/2																				