

Schedule SCH # 1 for Precast Roof Panel Erection and Roofing installation (No topping).

ID	Task Name	Duration	Start	Finish	2007												2008											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Award Precast Roof Panels Contract	1 day	Fri 2/23/07	Fri 2/23/07			▲	2/23																				
2	Shop Drawing Review period	45 days	Mon 3/5/07	Fri 5/4/07			■	■	■	■	■	■	■															
4	Manufacture Precast panels	64 days	Mon 4/9/07	Thu 7/5/07			■	■	■	■	■	■	■	■	■													
5	Erect panels to WI area	14 days	Mon 6/4/07	Thu 6/21/07						■	■	■	■	■														
6	Install VB, insulation and roofing work (WI)	15 days	Fri 6/22/07	Thu 7/12/07						■	■	■	■	■	■													
7	Erect panels to WM area	14 days	Fri 6/22/07	Wed 7/11/07						■	■	■	■	■														
8	Install VB, insulation and roofing work (WM)	20 days	Thu 7/12/07	Wed 8/8/07							■	■	■	■	■	■												
9	Erect Panels to WA Area	10 days	Mon 7/30/07	Fri 8/10/07							■	■	■	■	■													
10	Install VB, insulation and roofing work (WA)	20 days	Mon 8/13/07	Fri 9/7/07							■	■	■	■	■	■												
11	Erect Panels to WO Area	20 days	Mon 9/10/07	Fri 10/5/07								■	■	■	■	■												
12	Install VB, insulation and roofing work (WO)	30 days	Mon 9/24/07	Fri 11/2/07									■	■	■	■	■	■										
13	Erect Panels to WR Area	20 days	Mon 10/8/07	Fri 11/2/07										■	■	■	■	■										
14	Install VB, insul. and roofing (WR) inc. plenums	30 days	Mon 10/22/07	Fri 11/30/07											■	■	■	■	■									
15	Erect panels to WF area (Grids B1 to B8)	10 days	Thu 11/1/07	Wed 11/14/07												■	■	■	■	■								
16	Temporarily seal roof joints to area WF	70 days	Thu 11/8/07	Wed 2/13/08													■	■	■	■	■	■	■					
17	Install VB, insulation and roofing work (WF)	40 days	Thu 3/27/08	Wed 5/21/08																		■	■					
18	Erect panels to WF area (Grids B8 to B15)	8 days	Wed 12/12/07	Fri 12/21/07																			■					
20	Erect panels to WF area (Grids B15 to B18)	8 days	Wed 1/23/08	Fri 2/1/08																			■					
21	Erect Panels to WC area	15 days	Mon 5/5/08	Fri 5/23/08																			■					
22	Install VB, insul. and roofing (WC) inc. plenums	20 days	Mon 5/26/08	Fri 6/20/08																			■					
23	Erect Hollow Core slabs to WP area	10 days	Mon 5/26/08	Fri 6/6/08																			■					
24	Erect panels to WP area (Grids B2 to B19)	45 days	Mon 7/28/08	Fri 9/26/08																			■					
25	Install VB, insulation and roofing work (WP)	40 days	Mon 8/18/08	Fri 10/10/08																			■					
26	Substantial Completion - precast roof panel contract	1 day	Fri 9/26/08	Fri 9/26/08																			◆					
27	Substantial Completion - roofing work	1 day	Thu 10/30/08	Thu 10/30/08																			◆					
28	Total Completion - precast roof panels	1 day	Fri 10/24/08	Fri 10/24/08																			▲					
29	Total Completion - roofing work	1 day	Mon 11/17/08	Mon 11/17/08																			▲					