

October 27, 2021

Client File No.: 1071.0 Our File Nos.: S-1146, EMS

020-17-08-11-00 020-17-08-11-0N

T. | Tél.: 204-986-7550

F. | Fax: 204-986-7193

winnipeg.ca

Manitoba Conservation and Climate Environmental Stewardship Division Environmental Approvals Branch 1007 Century Street Winnipeg, MB R3H 0W4

Attention: Laura Pyles, A/Director

# RE: INTERIM PHOSPHOROUS REMOVAL QUARTERLY REPORT FOR JULY, AUGUST, SEPTEMBER 2021

The City of Winnipeg is submitting a Quarterly Report for the periods of July, August, and September (third Quarter) of 2021 in accordance with the conditional approval of the Notice of Alteration for the North End Sewage Treatment Plant (NEWPCC).

## <u>July</u>

In June of 2021, the City finalized the terms of reference and 'request for proposal' (RFP) for the construction and commissioning of infrastructure needed for interim phosphorous removal. The RFP was posted at the end of July.

## <u>August</u>

In August, the RFP for interim phosphorous removal was open to bids from prospective consultants. A site investigation with bidders was held at the NEWPCC site and the tender closed on August 31, 2021.

### September

In September, the City reviewed bids on the Interim Phosphorous Removal contract. The bids were evaluated and KGS Group was awarded the contract on September 28, 2021.

Below is the schedule for Interim Phosphorous Removal, current to the end of September 2021. The schedule will be updated and revised when KGS Group finalizes their project schedule in October.



Table 1. Schedule of Interim Phosphorous Removal

| Deliverable                           | Description  | Contractual Dates                     | %<br>Previously<br>Reported | % Currently<br>Complete | Originally<br>Projected Date | Revised or<br>Completed<br>Date | Work Remaining   |
|---------------------------------------|--|---------------------------------------|-----------------------------|-------------------------|------------------------------|---------------------------------|--|
| Consultant RFP                        | Draft, review, post for tender                                   | N/A                                   |                             | 50%                     | July 2021                    | July 31,<br>2021                | Project tender<br>documents to be<br>finalized prior to<br>posting |
|                                       | Evaluation, Admin Report, Approvals, Award                       | N/A                                   |                             | 100%                    | September 30 – 2021          | September<br>28, 2021           | Complete, awarded  |
| Preliminary Design                    | PD plus reviews and approval by WWD                              | To be confirmed when contract awarded |                             | 0%                      | March 31 – 2022              |                                 | Kickoff meeting, risk<br>review, preliminary<br>design             |
| Detailed Design                       | DD plus reviews and approval by WWD                              | To be confirmed when contract awarded |                             | 0%                      | June 30 – 2022               |                                 |  |
| Construction Tender                   | Draft, review, post for tender                                   | To be confirmed when contract awarded |                             | 0%                      | June 30 – 2022               |                                 |  |
|                                       | Tender posting period  |                                       |                             | 0%                      | June 30 – 2022               |                                 |  |
|                                       | Award Recommendation, Admin Report, Approvals, Award             |                                       |                             | 0%                      | June 30 – 2022               |                                 |  |
| Construction and Commissioning        | Substantial Performance  | To be confirmed when contract awarded |                             | 0%                      | June 30 – 2023               |                                 |  |
|                                       | Total Performance  |                                       |                             | 0%                      | September 30 –<br>2023       |                                 |  |
|                                       | Warranty Period  |                                       |                             | 0%                      | December 31 –<br>2024        |                                 |  |
| Full Scale Testing and Implementation | Process review, dosing estimates, trouble shooting, optimization | To be confirmed when contract awarded |                             | 0%                      | December 31 –<br>2024        |                                 |  |

T. | Tél. : 204-986-7550

F. | Fax: 204-986-7193

winnipeg.ca



# Page 3

| Deliverable | Description               | Contractual Dates                     | %<br>Previously<br>Reported | % Currently<br>Complete | Originally<br>Projected Date | Revised or<br>Completed<br>Date | Work Remaining |
|-------------|---------------------------|---------------------------------------|-----------------------------|-------------------------|------------------------------|---------------------------------|----------------|
| Closeout    | Certificate of Acceptance | To be confirmed when contract awarded |                             | 0%                      | December 31 –<br>2024        |                                 |                |

T. | Tél. : 204-986-7550 F. | Fax : 204-986-7193

winnipeg.ca



## Phosphorous Optimization in Sequencing Batch Reactors

The NEWPCC Operators have maximized ferric dosing to the SBRs based on the existing ferric chloride pumping capacity. The average effluent phosphorous load for 2021 is 41 kg per day and corresponds with an average effluent concentration of 18.5 mg/L. This is less than the 119 kg/d licence limit specified in Clause 27 of the NEWPCC Licence No. 2684RRR.

The NEWPCC operators will continue to maximize ferric dosing to the sequencing batch reactors and monitor results. Further optimization will occur as part of the Interim Phosphorous Removal Project.

Should you have any questions on this report, please contact Michelle Paetkau at 204-986-4904 or by email at <a href="mailto:mpaetkau@winnipeg.ca">mpaetkau@winnipeg.ca</a>.

# Sincerely,



### Michelle Paetkau

#### MP/dr

c: Eshetu Beshada, P. Eng., Manitoba Conservation and Climate (email) Yvonne Hawryliuk, MSc, Manitoba Conservation and Climate (email)

M.L. Geer, CPA, CA, Water and Waste Department (email)

C. D. Wiebe, P. Eng., CAMP, Water and Waste Department (email)

T. | Tél.: 204-986-7550

F. | Fax: 204-986-7193

winnipeg.ca

C. Carrol; P. Eng., Water and Waste Department (email)

R. Grosselle, Water and Waste Department (email)

C. Javra, P. Eng., Water and Waste Department (email)

M. Paetkau, P.Eng., Water and Waste Department (email)