

MAJU	R ITEMS OF WORK		MAJOR ITEMS OF WORK (CONTINUED)						
ITEM	DESCRIPTION	ITEM	DESCRIPTION						
VINTER N	MOBILIZATION	SPRING	SPRING MOBILIZATION						
1	IMPLEMENT TRAFFIC STAGING/ CONTROL MEASURES FOR CULVERT WORKS	(18)	(18) REMOBILIZE & IMPLEMENT TRAFFIC CONTROL MEASURES						
2	IMPLEMENT ENVIRONMENTAL CONTROL MEASURES	(19)	(19) INSTALL ROADWAY CONCRETE PAVEMENT AND ASPHALT OVERLAY TO FINAL ROADWAY PROFILE						
3	INSTALL TEMPORARY COFFERDAMS UPSTREAM AND DOWNSTREAM OF WORK SITE AND PROVIDE CREEK FLOW MAINTENANCE	20	INSTALL CLAY CAP AND FINAL GRADE OF ROADWAY EMBANKMENT AND CREEK EMBANKMENTS						
	PUMPING AS REQUIRED	21	CONSTRUCT CONCRETE MODIFIED BARRIER CURB TO TRAFFIC BARRIER TRANSITIONS WITH INTEGRAL CONCRETE SIDEWALKS						
<u>(4)</u>	SOFT DIG UTILITIES TO CONFIRM LOCATION AND ELEVATION. IMPLEMENT EXISTING UTILITY PROTECTION MEASURES	22	2 CONSTRUCT CONCRETE SIDEWALKS						
5	PERFORM WATER MAIN RENEWALS	23							
6	PERFORM EXCAVATION FOR NEW CULVERT	24 INSTALL TOP SOIL, SEED AND SOD							
\bigcirc	REMOVE AND DISPOSE OF EXISTING 2.50 m WIDE x 1.75 m HIGH CMP ARCH CULVERT AND CONCRETE HEADWALLS		25 DEMOBILIZE & REMOVE TRAFFIC STAGING/CONTROL MEASURES						
8	PERFORM CREEK EXCAVATION AND SLOPE STABILIZATION	e							
9	PREPARE BEARING SURFACE FOR CULVERT AND HEAD WALLS	<u>NOTE</u>							
10	CONSTRUCT CAST-IN-PLACE CULVERT, HEAD WALLS AND WING WALLS		 SEE SHEET 4 FOR LEGEND. SEE SHEET 18 FOR ROAD RECONSTRUCTION DETAILS. 						
(1)	BACKFILL EXCAVATION								
(12)	INSTALL RIP RAP ON GEOTEXTILE FABRIC FOR SLOPE STABILIZATION AND EROSION CONTROL								
13	INSTALL ROADWAY SUBBASE AND BASE, INCLUDING SUB DRAINS	-	3. SEE SHEETS 18 AND 19 FOR EXISTING AND RELOCATED UTILITY DETAILS.						
14	REMOVE TEMPORARY COFFERDAMS UPSTREAM AND DOWNSTREAM	1	 THE "MAJOR ITEMS OF WORK" LIST IS NOT A COMPREHENSIVE SCOPE OF WORK. REFER TO THE SPECIFICATION AND DRAWINGS FOR FURTHER DETAILS. 						
15	INSTALL TEMPORARY GRANULAR DRIVING SURFACE TO MATCH EXISTING GRADE	1							
(16)	INSTALL ALUMINUM TOP RAIL	1	 EXISTING CURB INLETS, MANHOLE RIMS AND VALVES AS SHOWN SHALL BE ADJUSTED AS REQUIRED TO CONFORM TO THE ROADWAY GRADES (SEE SHEET 18). 						
(17)	DEMOBILIZE & REMOVE TRAFFIC CONTROL MEASURES. MAINTAIN GRANULAR DRIVING SURFACE AND EROSION CONTROL MEASURES								

MANITOBA Certificate of Authorization **WSP Canada Group Limite** No. 6657

These design documents are prepared solely for the use by the party with whom the design professional has entered into a contract and there are no representations of any kind made by the design professional to any party with whom the design professional has not entered into a contract.

LOCATIONS APPROVED UNDERGROUND STRUCTURES		G.B.M. = TOP NUT OF FIRST HYDRANT SOUTH OF INTERSECTION BETWEEN NESS AVENUE AND LINWOOD STREET ELEV. = 233.659				\\\\		WSP Canada Group Limited 93 Lombard Avenue, Suite 111 Winnipeg MB R3B 3B1 T+ 1 204-943-3178	
SIGNED BY:								F+ 1 204-943-4948 www.wsp.com	M.L.
					DESIGNED BY	MLW	CHECKED BY	WC	WADELI Membe
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN					DRAWN BY	СР	APPROVED BY	JL	23808 Nov.23
LOCATIONS ARE EXACT CONFIRMATION OF EXISTANCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES			47.44.00		HOR. SCALE	1:150 1:150	RELEASED FOR CONSTRUCTION		CONSULTANT PROJEC
BEFORE PROCEEDING	0 No.	ISSUED FOR TENDER REVISIONS	17.11.23 DATE	JL BY	VERTICAL DATE	17.11.23	DATE		17M-0080

PROPOSED GENERAL ARRANGEMENT PLAN AND SCOPE OF WORK

AT LINWOOD STREET

CTTY DRAWING NUMBER							
BID OPPORTUNITY NUMBER							
1014-2017							
SHEET OF							
5	19						
REV	0						

00806-00