



- PHASE IV - STAGE 1 NOTES:**
- SUGGESTED SCHEDULE**
- 2 MONTHS (PHASE IV - STAGE 1 AND 2)
 - SEPTEMBER TO OCTOBER (2019)
- MAJOR CONSTRUCTION ACTIVITIES**
1. REMOVE SIGNALIZED CROSSING EQUIPMENT (BY OTHERS)
 2. REMOVE CROSSING SURFACES AND APPROACHES (BY OTHERS)
 3. REMOVE DETOUR ROADWAY AND RESTORE LANDS
 4. CONSTRUCT ALL LANES AT WAVERLEY AND TAYLOR INTERSECTION
 5. CONSTRUCT ALL LANES AT WAVERLEY AND WILKES/HURST INTERSECTION
 6. RESTORE CONDO ASSOCIATION BOULEVARD AND FENCE
 7. CONSTRUCTION OF WEST CN SERVICE ROAD/PUMPING STATION ACCESS ROAD AND NEARBY SIDEWALKS
 8. RESTORE 1360 TAYLOR WEST PARKING STALLS
 9. REMOVE TEMPORARY DETOUR MEDIANS
 10. CONSTRUCTION OF CONCRETE BUS PAD
 11. REPAIR AND REPAVE ENTRANCE LOOP AT 45 HURST WAY IF NECESSARY (SEE PHASE II - STAGE 1)
 12. REPAVE AREAS OF REH-FIT CENTRE PARKING LOT AFFECTED BY DETOUR
 13. REMOVAL OF TEMPORARY FENCE AND INSTALLATION OF FINAL FENCE
 14. RECONSTRUCTION OF BERM
- TRAFFIC AND PEDESTRIAN CONTROL**
- LANE AT A TIME CONSTRUCTION
 - PEDESTRIANS ON EAST SIDE PATHWAYS OF WAVERLEY AND SOUTH SIDE SIDEWALK OF TAYLOR
 - TAYLOR AVENUE TRAFFIC WEST OF WAVERLEY TO BE MINIMUM ONE LANE IN EACH DIRECTION
 - THE FOLLOWING STREETS MUST HAVE TWO THROUGH LANES OPEN DURING THE SPECIFIED WEEKDAY PEAK PERIOD:
 - (7:00 - 9:00 & 15:30 - 17:30) NORTHBOUND WAVERLEY BETWEEN VICTOR LEWIS AND UNDERPASS
 - (15:30 - 17:30) SOUTHBOUND WAVERLEY BETWEEN TAYLOR AND VICTOR LEWIS

G:\CAD\163353\Technical\Workspaces\Engineering\Drawings and Figures\Roadworks\Contract\163353-C2-CON-GE-STAGE-4-1.dwg

MATCHLINE - SEE SHEET C2-GE-050

MATCHLINE - SEE SHEET C2-GE-050

LEGEND - CONSTRUCTION STAGING

- | | | | | | |
|--|-------------------------------------|--|-------------------------------------|--|----------------------------|
| | ACTIVE RAILWAY | | TEMPORARY ROADWAY CONSTRUCTION | | VEHICULAR TRAFFIC |
| | INACTIVE RAILWAY | | TEMPORARY MEDIAN CONSTRUCTION | | PEDESTRIAN/CYCLIST TRAFFIC |
| | SHOOFLY CONSTRUCTION | | PERMANENT ROADWAY CONSTRUCTION | | LANE CLOSED |
| | PERMANENT RAILWAY CONSTRUCTION | | TEMPORARY SIDEWALK/MUP CONSTRUCTION | | SIDEWALK CLOSED |
| | MAJOR UNDERGROUNDS CONSTRUCTION | | PERMANENT SIDEWALK/MUP CONSTRUCTION | | TEMPORARY CROSSING SIGNALS |
| | EXISTING PROPERTY LINE | | BRIDGE CONSTRUCTION | | |
| | PROPOSED PROPERTY LINE | | | | |
| | CONSTRUCTION EASEMENT | | | | |
| | CONTRACTOR LAYDOWN AREA - ACCESS | | | | |
| | CONTRACTOR LAYDOWN AREA - NO ACCESS | | | | |

UNDERGROUND STRUCTURES

SUPPLY	U/G STRUCTURES	DATE

LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M. ELEV.			

NO.	REVISIONS	DATE	BY	DATE
0	ISSUED FOR TENDER	17/01/09	DBW	

DILLON CONSULTING	
DESIGNED BY: TJH	CHECKED BY: RTP/DBW
DRAWN BY: TJH	APPROVED BY: DBW
HOR. SCALE: 1:500	RELEASED FOR CONSTRUCTION
VERTICAL	DATE

ENGINEER'S SEAL

PROVINCE OF MANITOBA

D.B. WIEBE

Member 22480

REGISTERED PROFESSIONAL ENGINEER

CONSULTANT PROJECT NUMBER: 16-3353

THE CITY OF WINNIPEG
PUBLIC WORKS DEPARTMENT

Waverley Street Underpass at CN Mile 3.89 Rivers Sub
Contract 2: Underpass Structure, Railworks, Roadworks, Land Drainage Sewer, Pumping Station and Landscaping Works

CITY DRAWING NUMBER: U-239-2016-C2-GE-051
SHEET 051 OF 052
CONSULTANT DRAWING NUMBER: C2-GE-051

CONSTRUCTION STAGING
PHASE IV - STAGE 1 (3 OF 3)

APEGM

Certificate of Authorization

Dillon Consulting Limited (MB)

No. 1789 Date: 17/01/09