



GENERAL NOTES

1. CONTRACTOR IS RESPONSIBLE FOR ALL CONSTRUCTION SIGNING AND BARRICADES WITHIN THE AREA UNDER CONSTRUCTION WITH THE EXCEPTION OF ITEMS NOTED IN NOTE 2.
 2. THE CITY OF WINNIPEG IS RESPONSIBLE FOR TRAFFIC CONTROL ON OSBORNE STREET WHICH SHALL INCLUDE INSTALLATION OF POLY POST LANE DELINEATION BETWEEN NORTHBOUND AND SOUTHBOUND LANES, CLOSURE OF LANES NORTH OF BROADWAY AND SOUTH OF RIVER, TURNING RESTRICTIONS ON BROADWAY, ROSLYN AND RIVER, ALL REGULATORY SIGNAGE, TRAFFIC SIGNAL MODIFICATIONS (TEMPORARY SIGNAL POLES AND INDICATORS), AND SWITCHING OF REVERSIBLE LANES SIGNAGE AND LANE DELINEATION ON OSBORNE FOR A.M. P.M. RECONFIGURATION.
 3. MAINTAIN ACCESS FOR EMERGENCY VEHICLES TO MOSTYN PL.
 4. MAINTAIN ACCESS TO ALL BUS STOPS.
 5. MAINTAIN AT LEAST ONE PEDESTRIAN CROSSING OF OSBORNE AT EACH SIDE STREET (BROADWAY, ROSLYN AND RIVER).
 6. QUADGUARD (MODEL NUMBER CZ 2403P) TO BE SUPPLIED AND INSTALLED BY CONTRACTOR ACCORDING TO MANUFACTURERS SPECIFICATIONS. THE CONTRACTOR SHALL REMOVE THE QUADGUARD AFTER PHASE 1C AND DELIVER TO CITY OF WINNIPEG YARDS.
- CITY OF WINNIPEG TO SUPPLY CONCRETE MEDIAN BARRIER, TRITON BARRIER AND TRITON TRANSITION BARRIER. CONTRACTOR TO INSTALL (INCLUDING FILLING TRITON WITH WATER) AND MAINTAIN FOR DURATION OF PROJECT. RETURN ALL BARRIERS TO CITY OF WINNIPEG YARDS AT PROJECT COMPLETION.

TRAFFIC CONTROL AND CONSTRUCTION PHASE 2B: FALL 2012 TRAFFIC CONTROL

- A. CLOSURES AND RESTRICTIONS:
 - OSBORNE SOUTHBOUND MEDIAN LANE CLOSED FROM NORTH OF BROADWAY TO RIVER.
 - OSBORNE TRAFFIC OPERATING TWO LANES EACH DIRECTION ACROSS BRIDGE (CURB AND CENTER LANES).
- B. PEDESTRIAN TRAFFIC OPEN TO ALL SIDEWALKS INCLUDING PATH UNDER BRIDGE
- C. TRANSIT DIAMOND LANE AND RIGHT LANE MUST TURN RIGHT RESTRICTIONS ON SOUTHBOUND OSBORNE BETWEEN AND INCLUDING ST. MARY AVENUE AND ROSLYN ROAD TEMPORARILY RESCINDED
- D. PARKING AND LOADING TEMPORARILY RESCINDED ON SB OSBORNE BETWEEN YORK AND BROADWAY AND REPLACED WITH NO STOPPING ANYTIME

MAJOR CONSTRUCTION ACTIVITIES

1. REMOVAL OF TEMPORARY MEDIAN BARRIERS.
2. CONSTRUCTION OF DECK SLAB AND PIER CAP INFILL BETWEEN SOUTHBOUND AND NORTHBOUND BRIDGES
3. INSTALLATION OF CAST IN PLACE TRAFFIC BARRIERS ON BRIDGE
4. REHABILITATION OF OSBORNE SOUTHBOUND MEDIAN LANE FROM JUST NORTH OF MOSTYN TO RIVER
5. CONSTRUCTION OF SAFETY MEDIANS NORTH AND SOUTH OF BRIDGE.

LEGEND

- NORTHBOUND TRAVEL LANE
- SOUTHBOUND TRAVEL LANE
- NORTHBOUND AM SOUTHBOUND PM TRAVEL LANE
- CONSTRUCTION AREA
- LANE AT A TIME CONSTRUCTION
- POLY POSTS
- PERMANENT MEDIAN BARRIER
- TRITON BARRIER
- LANE CLOSURE



B.M. 35-076 (N: 5527196 E: 633022.129) ELEV. 232.401	
DESIGNED BY: RTP	CHECKED BY: DBW
DRAWN BY: PMW	APPROVED BY: DPK
HOR. SCALE: 1 : 600	RELEASED FOR CONSTRUCTION DATE
VERTICAL:	DATE 2011.02.18
NO. REVISIONS	DATE BY
01 ISSUED FOR ADDENDUM 2	11.03.10 RTP
00 ISSUED FOR TENDER	11.02.18 DBW

DILLON CONSULTING

CONSULTANT DRAWING NO. 092530

MAT CHISLETT P. ENG. BRIDGE PROJECTS ENGINEER

THE CITY OF WINNIPEG
PUBLIC WORKS DEPARTMENT
ENGINEERING DIVISION

OSBORNE STREET BRIDGE
REHABILITATION & RELATED WORKS

CITY DRAWING NUMBER B109-11-136
SHEET 131 OF 131

TRAFFIC STAGING - PHASE 2B

131