




Rev.	Comments	Jumper or Internal Cable	Conductor #	Cable	Cable Information
		PP2			
0	Plant Control Network Receive	PP2:13	01	C-CP-H11A-C02	12-Strand 62.5/125 um Multi-mode TO CP-D01A
0	Plant Control Network Transmit	PP2:14	02		
0	Spare		03		
0	Spare		04		
0	Remote I/O Network Receive	PP2: 17	05		
0	Remote I/O Network Transmit	PP2: 18	06		
0	Spare		07		
0	Spare		08		
0	Spare		09		
0	Spare		10		
0	Spare		11		
0	Spare		12		
0	Plant Control Network Transmit	PP2: 01	13	C-LCP-T11A-C02	12-Strand 62.5/125 um Multi-mode TO LCP-T11A
0	Plant Control Network Receive	PP2: 02	14		
0	Spare		15		
0	Spare		16		
0	Remote I/O Network Transmit	PP2:05	17		
0	Remote I/O Network Receive	PP2:06	18		
0	Spare		19		
0	Spare		20		
0	Spare		21		
0	Spare		22		
0	Spare		23		
0	Spare		24		

NOTES: 1. Panel and Cabling are not in Contract 742-2005. Drawing Issued for Information Only.	B.M. ELEV.			 		ENGINEER'S SEAL ORIGINAL SIGNED BY S.W. TORMEY 2006/03/29	THE CITY OF WINNIPEG WATER AND WASTE DEPARTMENT ENGINEERING DIVISION			
				DESIGNED BY	SWT		CHECKED BY	SWT	WATER TREATMENT PLANT PLANT UTILITIES MECHANICAL AND ELECTRICAL	CITY FILE NUMBER
				DRAWN BY	SWT		APPROVED BY	AHL	SHEET 7 OF 88	
				SCALE:	NTS		RELEASED FOR CONSTRUCTION BY:		CITY DRAWING NUMBER	
 Certificate of Authorization Earth Tech Canada Inc. No. 730 Expiry: April 30, 2006.			1	742-2005 ADDENDUM 6	06/05/25	SWT	CONSULTANT DRAWING NO.	1-0601H-J-A0507-001-01B		
			0	ISSUED FOR TENDER	06/03/29	SWT	WH-A0507			
			NO.	REVISIONS	DATE	BY				
					2006/03/29					