



SEWER JUNCTION INFORMATION
FROM SEWER VIDEO INSPECTION
SEWER ID S-MA20001330

| DISTANCE FROM MH ID S-MH20001192 | | | | |
|----------------------------------|---|------|------|----|
| 2.3 | N | 150Ø | EAST | CN |
| 11.5 | N | 150Ø | WEST | CN |
| 13.6 | N | 150Ø | WEST | CN |
| 17.8 | N | 150Ø | EAST | CN |
| 28.8 | N | 150Ø | WEST | JN |
| 36.9 | N | 150Ø | EAST | JN |
| 46.0 | N | 150Ø | WEST | JN |
| 55.1 | N | 150Ø | EAST | JN |
| 63.3 | N | 150Ø | WEST | JN |
| 72.4 | N | 150Ø | EAST | JN |
| 78.6 | N | 150Ø | WEST | JN |
| 79.7 | N | 150Ø | WEST | CN |

LEGEND:
52.0 | MEASUREMENT TO REPAIR FROM REFERENCE MH SHOWN THUS... 0.0

METRIC
WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

ENGINEER'S SEAL

ORIGINAL
SIGNED BY
S.R.J.
COURNOYER
09/07/15

BID OPPORTUNITY: 526-2009
FILENAME : 8920.dwg
PLOT DATE : 2009 07 16

| | | | | | |
|----------------|---------------|--|---------------------------|---|------|
| B.M. ELEV. | FIELD BOOK #: | CITY OF WINNIPEG WATER AND WASTE ENGINEERING DIVISION | | THE CITY OF WINNIPEG WATER AND WASTE DEPARTMENT | |
| POSTED TO LBIS | | DESIGNED BY: SC | CHECKED BY: SC | 2009 SEWER RENEWALS BY CIPP LININGS, CONTRACT 14 HIGHCLIFF BAY (W LEG) | |
| | | DRAWN BY: CJH | APPROVED BY: KZ | 1ST MH N OF HIGHCLIFF BAY (S LEG) TO MH AT HIGHCLIFF BAY (N LEG) | |
| | | HOR. SCALE: 1:500 | RELEASED FOR CONSTRUCTION | SHEET 15 OF 32 | |
| | | VERTICAL | | CITY DRAWING NUMBER | |
| NO. | REVISIONS | DATE | BY | DATE: 2009 07 14 | 8920 |