



# ASBESTOS INVENTORY CONTROL

## BUILDING SERVICES DIVISION

<b>BUILDING NAME:</b> ST. JAMES CENTENNIAL POOL	<b>INSPECTION DATE:</b> April 26/2005
<b>BUILDING CODE:</b> PI-07	<b>INSPECTED BY:</b> Karl Bauch & Jayson Cyncora
<b>BUILDING ADDRESS:</b> 644 PARKDALE.	Year Built: 1970

**LEGEND-** Application Type: **PW**-Pipe Wrap **SO**-Spray On **HB**-Hardboard **EN**-Encapsulated **R**-Removed **PL**-Plaster  
 Condition: **TI**-Tank Insulation **C**-Ceiling **F**-Flooring  
 Inspection Frequency: **G**-Good **NR**-Need Repair  
**B**-Per 6 Months **Y**-Yearly **2Y**-Two Years **5Y**-Five Years

Asbestos Location	Description	Application Type	Estimated %	General Condition	Inspection Frequency	Area Tested	
						Yes	No
Catwalk	Pipe Elbows	PW		G	2 Y		✓
<b>MEZZ. FLOOR LEVEL</b>							
East Stands	Pipe Elbows	PW		G	2 Y		✓
<b>MAIN FLOOR LEVEL</b>							
Emergency Generator Room	Pipe Elbows	PW		G	2 Y		✓
Men's Shower Room Above Entrance To Pool Deck	Pipe Elbows	PW		G	2 Y		✓
Ceilings	Scratch Coat	PL	0 %	G	2 Y	✓	
<b>BASEMENT FLOOR LEVEL</b>							
Boiler Room	Pipe Elbows	PW		G	2 Y		✓
Electrical Room	Pipe Elbows	PW		G	2 Y		✓
East Tunnel	Pipe Elbows	PW		G	2 Y		✓
South Tunnel	Pipe Elbows	PW		G	2 Y		✓
Filtration Room	Pipe Elbows	PW		G	2 Y		✓
West Tunnel	Pipe Elbows	PW		G	2 Y		✓
Aerobics Room	Pipe Elbows	PW		G	2 Y		✓
Weight Room	Pipe Elbows	PW		G	2 Y		✓



## ASBESTOS INVENTORY CONTROL

### BUILDING SERVICES DIVISION

<b>BUILDING NAME:</b> BONIVITAL POOL	<b>INSPECTION DATE:</b> April 5/2005
<b>BUILDING CODE:</b> PI-02	<b>INSPECTED BY:</b> Karl Bauch & Jayson Cyncora
<b>BUILDING ADDRESS:</b> 1215 ARCHIBALD ST.	Year Built: 1974

**LEGEND-** Application Type: **PW**-Pipe Wrap **SO**-Spray On **HB**-Hardboard **EN**-Encapsulated **R**-Removed **PL**-Plaster  
**TI**-Tank Insulation **C**-Ceiling **F**-Flooring **DW**-Ductwork  
 Condition: **G**-Good **NR**-Need Repair  
 Inspection Frequency: **B**-Per 6 Months **Y**-Yearly **2Y**-Two Years **5Y**-Five Years

Asbestos Location	Description	Application Type	Estimated %	General Condition	Inspection Frequency	Area Tested	
						Yes	No
<b>MAIN FLOOR LEVEL</b>							
Above Pool Deck Ceiling	Roof Drains	PW		G	2 Y		✓
Top of Wall @ Ceiling	Spray On	SO		G	2 Y		✓
First Aid Room	Pipe Elbows	PW		G	2 Y		✓
West Observation Area-Above ceiling tile	Pipe Elbows	PW		G	2Y		✓
East Observation Area-Above ceiling tile	Pipe Elbows	PW		G	2Y		✓
Lobby/ Reception – Above ceiling	Pipe Elbows	PW	Trace	R	N/A	✓	
<b>BASEMENT LEVEL</b>							
West Stairwell	Pipe Elbows	PW		G	2 Y		✓
Electrical Room	Pipe Elbows	PW		G	2 Y		✓
Corridor to Mechanical Room	Pipe Elbows	PW		G	2 Y		✓
Mechanical Room	Pipe Elbows, Ductwork, Tank Insulation	PW		G	2Y	✓	
		TI		G	2 Y		✓
		DW		G	2 Y		✓
Fan Room/Admin Room	Pipe Elbows	PW		G	2 Y		✓
Engineers Office	Pipe Elbows	PW		G	2 Y		✓
Storage Room	Pipe Elbows	PW		G	2 Y		✓
East Side Stairwell	Pipe Elbows	PW		G	2 Y		✓
Catwalk	Pipe Elbows	PW		G	2 Y		✓
Crawlspace	Pipe Elbows	PW		G	2 Y		✓
Staff Lunch Room	Pipe Elbows Above Ceiling	PW		G	2 Y		✓
Men's Staff Change Room	Pipe Elbows Above Ceiling	PW		G	2 Y		✓
Women's Staff Change Room	Pipe Elbows Above Ceiling	PW		G	2 Y		✓



## ASBESTOS INVENTORY CONTROL

BUILDING SERVICES DIVISION

<b>BUILDING NAME:</b> PAN AM POOL	<b>INSPECTION DATE:</b> February 16, 2006
<b>BUILDING CODE:</b> PI-13	<b>INSPECTED BY:</b> Karl Bauch & Jayson Cyncora
<b>BUILDING ADDRESS:</b> 25 POSEIDON BAY.	

**LEGEND-** Application Type: **PW**-Pipe Wrap **SO**-Spray On **HB**-Hardboard **EN**-Encapsulated **R**-Removed **PL**-Plaster  
**TI**-Tank Insulation **C**-Ceiling **F**-Flooring **DW**-Ductwork **DP**- Drain Pipe  
 Condition: **G**-Good **NR**-Need Repair  
 Inspection Frequency: **B**-Per 6 Months **Y**-Yearly **2Y**-Two Years **5Y**-Five Years

Asbestos Location	Description	Application Type	Estimated %	General Condition	Inspection Frequency	Area Tested	
						Yes	No
<b><u>BASEMENT:</u></b>							
Boiler Room	Pipe Elbows , Tank Insulation, Ductwork and Drain Pipe	PW TI DW DP		NR NR G G	2Y 2Y 2Y 2Y	✓ ✓	✓ ✓
<b><u>MAIN FLOOR:</u></b>							
Mens Washroom/Locker Room	Pipe Wrap Scratch coat on ceiling	PW C	1-10	G G	2Y 2Y	✓	✓
North Pool Room under stairwell	Pipe Wrap	PW		G	2Y		✓
Women's Washroom /Locker Room	Pipe wrap Cement scratch coat on ceiling	PW C	1-10	G G	2Y 2Y	✓	✓
<b><u>SECOND FLOOR:</u></b>							
Under South Bleachers	Pipe wrap Spray on fire rating on structural steel (Removed in 2003)	PW SO		G R	2Y	✓	✓
Under South Bleachers Attic Crawlspace	Pipe Wrap	PW		G	2Y		✓
Under North Bleachers	Pipe Wrap Spray on fire rating on structural steel (Removed in 2003)	PW SO		G R	2Y	✓	✓
Under North Bleachers Attic Crawlspace	Pipe Wrap	PW		G	2Y		✓
<b><u>CATWALK:</u></b>							
All Air Handling Units, Roof Drains, Suspended Ceiling Tiles above Main Pool	Pipe Elbows, Drain Pipes, Ductwork and Ceiling Tiles	PW DP DW C	>60  30-50%	G G G	2Y 2Y 2Y 2Y	Y ✓	✓ ✓

<b><u>MEZZANINE FLOOR:</u></b>							
Supervisors Office	Pipe Elbows ( None Located)	PW		G	2Y		✓
<b><u>ROOF:</u></b>							
30" Exhaust Pipes (Straight Runs)	Hard Cement Pipes	PW		G	2Y		✓