



ROAD CONSTRUCTION STAGING

STAGE 1a - 15 WORKING DAYS - DUBLIN AVENUE UNDERGROUND
STAGE 1b - 40 WORKING DAYS DUBLIN AVENUE TWO SOUTH LANES, ST JAMES INTERSECTION RECONSTRUCTION AND ST. JAMES UNDERGROUND. COMMENCE ST. JAMES TWO EAST LANES & NEW SIDEWALK

STAGE 2 - 40 WORKING DAYS - DUBLIN AVENUE TWO NORTH LANES & COMPLETE ST. JAMES TWO WEST LANES

● TEMPORARY TRANSIT STOPS

LEGEND

TRAFFIC

INTERSECTION STAGE 1

INTERSECTION STAGE 2

INTERSECTION STAGE 3

INTERSECTION STAGE 4

TEMPORARY WIDENING



N.E. Cor. King Edward ST. & Dublin Ave., Tblt in 6.1 m Conc. pile in valve box, 31.2m N. of C.L. Pav't. of Dublin Ave. & 10 m E. of C.L. Pav't. of N. bound traffic lane King Edward St. on private property.

NOTES

1. MAINTAIN A MINIMUM OF ONE LANE OF WESTBOUND TRAFFIC AND MAINTAIN PEDESTRIAN ACCESS ON ONE SIDE AT ALL TIMES DURING CONSTRUCTION.
2. INTERSECTING STREETS AND PRIVATE APPROACH ACCESS SHALL BE MAINTAINED AT ALL TIMES UNLESS OTHERWISE SHOWN ON THE STAGING FIGURES.
3. CONSTRUCTION STAGING IN ACCORDANCE WITH THE CURRENT EDITION OF THE CITY OF WINNIPEG "MANUAL OF TEMPORARY TRAFFIC CONTROL IN WORK AREAS ON CITY STREETS".
4. STAGE 1 EXCAVATION SHALL EXTEND 1.5 METERS INTO THE WESTBOUND CENTER LANE AND PERMANENT SUB-BASE / BASE STRUCTURE INSTALLED, IN ADDITION TO THE EASTBOUND LANES, WHILE MAINTAINING REQUIRED TRAFFIC (TO AVOID UNDERMINING OF PAVEMENT IN SUBSEQUENT STAGES).
5. SAWCUT EXISTING PAVEMENT FULL DEPTH PRIOR TO REMOVAL TO ENSURE INTEGRITY OF REMAINING PAVEMENT LEFT OPEN TO TRAFFIC.

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPV. U/G STRUCTURES COMMITTEE — DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M. 654528
ELEV. 234.079m

NO.	REVISIONS	DATE	BY
0	ISSUED FOR TENDER	19.09.18	J.M.B.

Stantec
500 - 311 Portage Avenue, Winnipeg MB Canada
www.stantec.com

DESIGNED BY	T.G.	CHECKED BY	S.R.S.
DRAWN BY	M.K.	APPROVED BY	S.R.S.
HOR. SCALE: VERTICAL:	1:500	RELEASED FOR CONSTRUCTION:	
DATE	2019.09.18	DATE	

ENGINEER'S SEAL

TENDER DRAWING
NOT TO BE USED FOR CONSTRUCTION

CONSULTANT DRAWING NO.
C-104

Winnipeg
THE CITY OF WINNIPEG
PUBLIC WORKS DEPARTMENT
ENGINEERING DIVISION

DUBLIN AVENUE BRIDGE REPLACEMENT
DUBLIN AVENUE
CONSTRUCTION STAGING
STAGE 1 AND STAGE 2

SHEET 42 OF 48
CAD FILE DRAWING NUMBER 33340c-104-926.dwg
CITY DRAWING NUMBER P-3503-24

U:\133733340\0300_drawings\0302_sheet_files\02_civil\33340c-104-926.dwg
2019/09/18 11:39 AM By: kjohnson, Melanie