SEWER JUNCTION INFORMATION FROM SEWER VIDEO INSPECTION			
SEWER ID S-MA50014578			
Reference MH	Distance	DIA	Clock
S-MH50011686	004.6	250	10
-	013.7	250	01
-	028.1	250	10
-	034.9	250	11
-	035.1	250	01
-	042.0	250	11
-	042.3	250	01
-	049.9	250	01
-	050.8	250	11
-	056.8	250	01
-	058.1	250	11
-	063.7	250	01
-	065.7	250	11
-	071.9	250	01
-	073.6	250	11
-	074.6	250	10
-	078.5	250	01
-	078.6	250	11
-	083.8	250	11
-	084.0	250	01
-	091.7	250	03
-	091.9	250	10
-	099.5	250	11
-	099.9	250	01
-	110.1	250	11
-	110.7	250	01
-	114.7	250	11
-	115.2	250	01
-	122.3	250	11
-	123.1	250	01
-	129.9	250	11
-	141.5	250	11
-	141.5	250	03

Traffic Controls

Regional Street Lane Closure Required: Yes

Impacted Regional St: Dunkirk Dr

General Requirements:

Maintain all turning movements at Dunkirk Drive and Kingston Row.

ENGINEERS GEOSCIENTISTS MANITOBA

Certificate of Authorization

AECOM Canada Ltd.

No. 4671 Date: 23/09/06

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT, THE CONTRACTOR MUST:
1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.
2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.
SEE PROVINCIAL REGULATION 140/92 FOR DETAILS

FOR INDEX SEE 13362

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

0 2.5 5 10 15 20 Metres

AECOM REVIEW | DRFT CHK

FILE NAME: Saved By:

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES COMMITTEE DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	YY/MM/DD	BY
0	ISSUED FOR TENDER	23/09/06	ES

AECOM

DESIGNED BY	TB	CHECKED BY	CM
DRAWN BY	ES	APPROVED BY	CM
HOR. SCALE	1:750	RELEASED FOR CONSTRUCTION	
VERT. SCALE	N/A		
DATE		DATE	23-09-14

PLOT DATE:

PROFESSIONAL'S SEAL

PROVINCE OF MANITOBA
T. J. BEAVIS
Member
38263
2023-09-19
REGISTERED PROFESSIONAL ENGINEER

CONSULTANT DRAWING NO.

TENDER No. 599-2023
CONTRACT NUMBER:

FILE PATH:
FILE NAME: 60703129_2023_r0.mxd

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT

2023 SEWER RENEWALS BY CIPP LINING
CONTRACT 5
S-MA50014578
KINGSTON ROW
DUNKIRK DRIVE SB TO KINGSTON RW EB

SHEET 10 OF 15

CITY DRAWING NUMBER **13370** REV 0