Sewer Junction Information

(From Video Inspection)

Reference MH	Distance	Size	Clock
S-MH20017424	003.4	150	03
-	004.6	100	10
-	004.6	250	03
-	005.5	150	09
-	006.1	150	10
-	014.3	200	10
-	014.9	150	03
-	020.9	150	10
-	021.7	150	02
-	028.8	150	10
-	029.3	150	02
-	036.4	150	10
-	037.0	150	02
-	044.1	150	10
-	044.7	150	02
-	051.8	150	10
-	052.6	150	03
-	059.6	100	10
-	060.2	150	02
-	067.3	100	10
-	067.8	150	02
-	074.9	150	10
-	075.6	150	02

Traffic Controls

Regional Street Lane Closure Required: Yes

Impacted Regional St: Higgins Ave, King St and Princess St

General Requirements:

One way streets on King and Princess. Maintain minimum one lane of traffic in all directions on regional streets. Maintain RH turn King-Higgins.
Maintain LH turn Higgins-Princess. Maintain access to local businesses.

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT, THE CONTRACTOR MUST:
1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.
2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.
SEE PROVINCIAL REGULATION 140/92 FOR DETAILS

ENGINEERS GEOSCIENTISTS MANITOBA
Certificate of Authorization
AECOM Canada Ltd.
No. 4671 Date: 2020-06-25

METRIC
WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES
0 2.5 5 10 15 20 Meters

TENDER NO. 387-2020

SAVED BY: ES

DRFT CHK

AECOM REVIEW

FILE NAME: 60623985_2020 Lining-R0.mxd

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES COMMITTEE DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	YY/MM/DD	BY
0	ISSUED FOR CONSTRUCTION	20/06/23	ES

AECOM

DESIGNED BY	NK	CHECKED BY	APL
DRAWN BY	ES	APPROVED BY	
HOR. SCALE	1:500	RELEASED FOR CONSTRUCTION	
VERT. SCALE	N/A		
DATE		DATE	

PROFESSIONAL'S SEAL
PROVINCE OF MANITOBA
N.J. KEHLER
30100
2020-06-25
REGISTERED PROFESSIONAL ENGINEER

CONSULTANT DRAWING NO.
60623985_2020 Lining-R0.mxd

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT

2020 SEWER RENEWALS
BY CIPP LINING
CONTRACT 8
HIGGINS AVE
MH AT KING ST (W PL) TO MH AT PRINCESS ST

SHEET 27 OF 55

CITY DRAWING NUMBER
12560

REV 0