Sewer Junction Information

(From Video Inspection)

Reference MH	Distance	Size	Clock
S-MH70030708	004.2	100	12
-	007.4	100	10
-	008.3	100	12
-	015.2	100	10
-	016.1	100	10
-	016.2	100	02
-	017.2	100	01
-	018.6	100	02
-	023.2	100	10
-	024.0	100	02
-	026.3	100	12
-	026.8	100	12
-	030.2	100	12
-	030.6	100	10
-	031.5	100	02
-	036.4	150	11
-	038.8	100	10
-	039.1	100	02
-	043.1	100	02
-	046.4	100	10
-	046.9	100	02
-	054.0	100	10
-	054.0	150	02
-	054.5	100	02
-	062.6	100	02

Traffic Controls

Regional Street Lane Closure Required: No

Impacted Regional St: N/A

General Requirements:

Residential street restrictions.

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT, THE CONTRACTOR MUST:
1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.
2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.
SEE PROVINCIAL REGULATION 140/92 FOR DETAILS

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

0 2.5 5 10 15 20 Meters

ENGINEERS GEOSCIENTISTS MANITOBA

Certificate of Authorization

AECOM Canada Ltd.

No. 4671 Date: 2020-06-25

TENDER NO. 387-2020

SAVED BY: ES

AECOM REVIEW | DRFT CHK

FILE NAME: 60623985_2020 Lining-R0.mxd

LOCATION APPROVED

UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES COMMITTEE DATE

NOTE:

LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	YY/MM/DD	BY
0	ISSUED FOR CONSTRUCTION	20/06/23	ES

AECOM

DESIGNED BY	NK	CHECKED BY	APL
DRAWN BY	ES	APPROVED BY	
HOR. SCALE	1:500	RELEASED FOR CONSTRUCTION	
VERT. SCALE	N/A		
DATE		DATE	

PROFESSIONAL'S SEAL

PROVINCE OF MANITOBA
N.J. KEHLER
30100
REGISTERED PROFESSIONAL ENGINEER
2020-06-25

CONSULTANT DRAWING NO.

60623985_2020 Lining-R0.mxd

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT

2020 SEWER RENEWALS
BY CIPP LINING
CONTRACT 8
ALEXANDER AVE
MH AT ELLEN ST TO MH AT FOUNTAIN ST

SHEET 5 OF 55

CITY DRAWING NUMBER

12538 REV 0