Sewer Junction Information

(From Video Inspection)

Reference MH	Distance	Size	Clock
S-MH20017207	008.0	100	02
-	008.6	100	10
-	015.6	100	02
-	016.1	100	10
-	018.2	100	09
-	019.0	100	10
-	023.2	100	02
-	023.9	100	09
-	030.6	100	02
-	031.6	100	03
-	031.6	100	10
-	032.3	100	09
-	034.0	100	10
-	034.4	100	02
-	041.4	100	02
-	042.0	100	10
-	048.8	100	02
-	049.7	100	02
-	049.7	100	10
-	056.6	100	02
-	057.4	100	10
-	060.3	100	10
-	062.4	100	10
-	064.4	100	02
-	065.1	100	10
-	065.9	100	02
-	070.6	100	02

Traffic Controls

Regional Street Lane Closure Required: Yes

Impacted Regional St: Princess St and King St

General Requirements:

One way streets on Princess and King. Maintain minimum one lane of through traffic in all directions on regional streets. Maintain RH turn King-James. Maintain access to local businesses. Coordinate lining works with Winnipeg Public Safety Building works.

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT, THE CONTRACTOR MUST:
1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.
2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.
SEE PROVINCIAL REGULATION 140/92 FOR DETAILS

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

0 2.5 5 10 15 20 Meters

ENGINEERS GEOSCIENTISTS MANITOBA
Certificate of Authorization
AECOM Canada Ltd.
No. 4671 Date: 2020-06-25

TENDER NO. 387-2020

SAVED BY: ES

DRFT CHK

AECOM REVIEW

FILE NAME: 60623985_2020 Lining-R0.mxd

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES COMMITTEE DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	YY/MM/DD	BY
0	ISSUED FOR CONSTRUCTION	20/06/23	ES

AECOM

DESIGNED BY	NK	CHECKED BY	
DRAWN BY	ES	APPROVED BY	
HOR. SCALE	1:500	RELEASED FOR CONSTRUCTION	
VERT. SCALE	N/A		
DATE		DATE	

PROFESSIONAL'S SEAL

PROVINCE OF MANITOBA
N.J. KEHLER
30100
REGISTERED PROFESSIONAL ENGINEER
2020-06-25

CONSULTANT DRAWING NO.
60623985_2020 Lining-R0.mxd

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT

2020 SEWER RENEWALS
BY CIPP LINING
CONTRACT 8
JAMES AVE
1ST W KING ST TO FLOW W

SHEET 28 OF 55

CITY DRAWING NUMBER
12561

REV 0