Sewer Junction Information

(From Video Inspection)

Reference MH	Distance	Size	Clock
S-MH20017383	010.6	100	12
-	012.4	150	11
-	018.6	100	12
-	020.7	150	11
-	022.5	150	11
-	025.5	150	12
-	034.6	100	11
-	035.9	150	10
-	040.5	150	12
-	044.0	150	10
-	047.7	200	12
-	053.6	150	10
-	054.7	150	11
-	055.1	100	12
-	056.7	150	12
-	058.5	150	10
-	064.6	150	10
-	067.7	150	10
-	068.9	100	12
-	075.1	150	10
-	075.4	150	12
-	085.2	150	10
-	095.0	150	10
-	105.4	150	10
-	106.0	200	10
-	115.7	150	10

Traffic Controls

Regional St Lane Closure Required: Yes

Impacted Regional Street: Main St and Logan Ave

General Requirements:

Maintain minimum one lane through traffic in all directions on regional streets. Maintain RH and LH turns Main-Logan and Logan-Main. Maintain access to local businesses.

ENGINEERS GEOSCIENTISTS MANITOBA

Certificate of Authorization

AECOM Canada Ltd.

No. 4671 Date: 2020-06-25

TENDER NO. 387-2020

SAVED BY: ES

FILE NAME: 60623985_2020 Lining-R0.mxd

AECOM REVIEW | DRFT CHK

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES COMMITTEE DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	YY/MM/DD	BY
0	ISSUED FOR CONSTRUCTION	20/06/23	ES

AECOM

DESIGNED BY	NK	CHECKED BY	APL
DRAWN BY	ES	APPROVED BY	
HOR. SCALE	500	RELEASED FOR CONSTRUCTION	
VERT. SCALE			
DATE		DATE	

PROFESSIONAL'S SEAL

PROVINCE OF MANITOBA
N.J. KEHLER
30100
2020-06-25
REGISTERED PROFESSIONAL ENGINEER

CONSULTANT DRAWING NO.

60623985_2020 Lining-R0.mxd

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT

2020 SEWER RENEWALS
BY CIPP LINING
CONTRACT 8
MAIN ST

MH N.LANE AT HENRY TO 1ST MH S AT LOGAN

SHEET 33 OF 55

CITY DRAWING NUMBER

12566 REV 0