

NOTES

1. LEFT TURNS AND THROUGH TRAFFIC TO BE MAINTAINED AT WARSAW AVE.
2. SHORT TERM CLOSURES FOR EXCAVATION, BASE WORKS AND PAVING WILL BE PERMITTED.
3. TRAFFIC MAY BE MAINTAINED ON GRANULAR SURFACE.
4. PEDESTRIAN AND CYCLIST CROSSING TO BE MAINTAINED ON ONE SIDE OF WARSAW AVE AT ALL TIMES.

2022 CONSTRUCTION - WARSAW AVE STAGE 4

SCALE 1:250



NOTES

1. NORTHBOUND LEFT TURNS TO BE MAINTAINED AT CORYDON AVE.
2. TEMPORARY SIGNAL WORKS TO BE COMPLETED BY OTHERS.

2022 CONSTRUCTION - CORYDON AVE STAGE 4

SCALE 1:250

LEGEND

- 2022 CONSTRUCTION STAGE 4 LIMITS
- 2022 CONSTRUCTION STAGE 4 A LIMITS
- TEMPORARILY CLOSED TRANSIT STOP
- TEMPORARY TRANSIT STOP
- TRAFFIC FLOW
- LANE CLOSED TO TRAFFIC
- PEDESTRIAN AND CYCLIST FLOW (AS APPLICABLE)

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT THE CONTRACTOR MUST:

1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.

2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.

SEE PROVINCIAL REGULATION 140/92 FOR DETAILS

ENGINEERS GEOSCIENTISTS MANITOBA
Certificate of Authorization
Stantec Consulting Ltd.
No. 1301

EXISTING	LEGEND-PLAN	PROPOSED	EXISTING	LEGEND-PLAN	PROPOSED	EXISTING	LEGEND-PROFILE	PROPOSED
150 WM	WATERMAIN	150 WM		HYDRO				
	HYDRANT			M.T.S.				
	VALVE			CONCRETE				
300 LDS	LAND DRAINAGE SEWER	300 LDS		ASPHALT				
250 WWS	WASTE WATER SEWER	250 WWS		SIDEWALK				
	MANHOLE			MILL JOINT				
	CATCH BASIN			PROPERTY LINE				
	CURB INLET/CATCH PIT			SURVEY BAR				
	TRANSIT STOP			DITCH				
	CULVERT		(31.334)	ELEVATION	(32.231)			
	GAS			SIDEWALK RAMP				

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPV. U/G STRUCTURES COMMITTEE — DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M.
ELEV.

NO.	REVISIONS	DATE	BY
0	ISSUED FOR TENDER	22.01.06	K.W.R.

Stantec
500 - 311 Portage Avenue, Winnipeg MB Canada
www.stantec.com

DESIGNED BY	T.G.	CHECKED BY	K.W.R.
DRAWN BY	A.M.	APPROVED BY	K.W.R.
HOR. SCALE:	1:250	RELEASED FOR CONSTRUCTION:	
VERTICAL:			
DATE	2021/02/16	DATE	

ENGINEERS GEOSCIENTISTS MANITOBA
PROVINCE OF MANITOBA
K.W. RAE
2022/01/06
REGISTERED PROFESSIONAL ENGINEER

CONSULTANT DRAWING NO.
C-721

Winnipeg

THE CITY OF WINNIPEG
PUBLIC WORKS DEPARTMENT
ENGINEERING DIVISION

2019-2023 STAFFORD/TAYLOR/CORYDON
TENDER 2
STAFFORD STREET
MISCELLANEOUS DETAILS
2022 CONSTRUCTION - STAGE 4

SHEET 47 OF 53

CAD FILE DRAWING NUMBER
08020c-720-932.dwg

CITY DRAWING NUMBER
P-3526-34

U:\113708020\3300_drawing\3320_sheet_files\02_civil\Tender2\08020c-720-932.dwg
2022/01/04 9:04 AM By: Kontsenovic, Vasilio