D SIZE 22" x 34" (559mm x 864mm)

PLOT: 07/04/10 9:09:41 AM

UMA FILE NAME: D265-177-03_01-C-6002_RX.dwg Saved By: kberard

HENRY AVENUE

PROVINCIAL GARAGE

LOGAN AVENUE

CHAMBERS STREET

SHERBROOK STREET

GWENDOLINE STREET

GREENSPACE

GUNNELL STREET

ELLEN DOUGLAS SCHOOL

ISABEL STREET

PATRICK STREET

LAURA STREET

ELLEN STREET

FOUNTAIN STREET

LIZZIE STREET

STANLEY STREET

ALEXANDER AVENUE

TEMPORARY CLOSURE

REMOVE MEDIAN & PLACE TEMPORARY HOT MIX

TEMPORARY RIGHT TURNS ONLY

PACIFIC AVENUE

ROAD CLOSED LOCAL ACCESS

TEMPORARY TURN AROUND

TEMPORARY NO LEFT TURNS NORTHBOUND AND SOUTHBOUND ISABEL STREET

PIPE LIMIT STAGE I

TEMPORARY RIGHT TURNS ONLY EASTBOUND AND WESTBOUND ROSS AVENUE

GREENSPACE

CENTRAL COMMUNITY CENTRE

PEDESTRIAN CORRIDOR

PAULIN STREET

ROSS AVENUE

TEMPORARY NO LEFT TURNS NORTHBOUND AND SOUTHBOUND ISABEL STREET

TEMPORARY RIGHT TURNS ONLY EASTBOUND AND WESTBOUND ELGIN AVENUE

ELGIN AVENUE

ROOSEVELT PLAYGROUND

KATE STREET

TEMPORARY NO LEFT TURNS NORTHBOUND AND SOUTHBOUND ISABEL STREET

GERTIE STREET

TEMPORARY 2 LANE CLOSURE

WILLIAM AVENUE

H.J. MacDONALD SCHOOL

LYDIA STREET

FURBY STREET

JUNO STREET

TEMPORARY NO LEFT TURNS AT ISABEL AND WILLIAM EXCEPT BUSES

PIPE LIMIT STAGE I

DEACTIVATE PHOTO RADAR ON ISABEL AT WILLIAM

PLAN

m SCALE 1:1500

0 15 30 45

LEGEND

- CURRENT CONSTRUCTION STAGE
- OPTIONAL STAGE I OR STAGE II CONSTRUCTION
- REMAINING OR COMPLETED CONSTRUCTION STAGE (SEE NOTE 1)
- PROPERTY ACCESS
- TRAFFIC FLOW

NOTE 1:
CURRENT STAGE MUST BE FULLY COMPLETE INCLUDING PAVEMENT RESTORATIONS BEFORE REMAINING STAGE CAN BEGIN

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPR. U/G STRUCTURES COMMITTEE DATE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE. BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

BM 36-039
ELEV 232.749m

N. Side William Ave. W. of Sherbrook St., Tbit. in S. Conc. foundation No. 671 William Ave. (Harry Medovy House), 5.2m W. & 0.6m below bricks of most S. Ely. Cor. of Bldg.

NO.	REVISIONS	YY/MM/DD	BY
0	ISSUED FOR CONSTRUCTION	07/04/10	KMB

METRIC
WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

APEGM
Certificate of Authorization
UMA Engineering Ltd.
No. 256 Expiry: April 30, 2007

BID OPPORTUNITY NO. 167-2007

UMA | AECOM

© 2005 UMA ENGINEERING LTD. ALL RIGHTS RESERVED.

DESIGNED BY	GEB / DME	CHECKED BY	
DRAWN BY	ADL	APPROVED BY	
HOR. SCALE	1:500	RELEASED FOR CONSTRUCTION	
VERT. SCALE	N/A		
DATE	07/04/11	DATE	

PROFESSIONAL'S SEAL
PROVINCE OF MANITOBA
A. NAGY
April 11, 2007
REGISTERED PROFESSIONAL ENGINEER

CONSULTANT DRAWING NO. 09
D265-177-03

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT

ALEXANDER/BANNATYNE COMBINED SEWER RELIEF CONTRACT 3B

CONSTRUCTION STAGING

STAGE I - 8 WEEKS

SHEET 9 OF 11

CITY DRAWING NUMBER

LD-3489 REV 0