NETLEY ST

SEWER JUNCTION INFORMATION FROM SEWER VIDEO INSPECTION SEWER ID S-MA60013259		
DISTANCE FROM MH ID S-MH70061635		
DISTANCE	DIAMETER	CLOCK
2.9	150	02
3.7	150	11
19.5	150	01
20.5	150	11
35.9	150	01
36.7	150	11
49.7	150	01
50.5	150	11
66.4	150	01
67.4	150	11
82.0	150	01
83.0	150	11
95.1	150	01
96.0	150	11
125.2	150	01
126.0	150	11
131.2	300	02

SEWER JUNCTION INFORMATION FROM SEWER VIDEO INSPECTION SEWER ID S-MA70125893		
DISTANCE FROM MH ID S-MH70061635		
DISTANCE	DIAMETER	CLOCK
12.7	100	02
13.3	100	10
25.6	100	02
26.7	100	10
41.0	100	02
41.8	100	10
55.7	100	02
56.5	100	10
74.3	100	02
75.1	100	10
89.0	100	01
90.1	100	10
105.3	100	02
106.1	100	02
119.4	100	02
120.1	100	10

SEWER JUNCTION INFORMATION FROM SEWER VIDEO INSPECTION SEWER ID S-MA60013260		
DISTANCE FROM MH ID S-MH60011408		
DISTANCE	DIAMETER	CLOCK
**** NO SERVICE JUNCTIONS ****		

WARNING

IF POWER EQUIPMENT OR EXPLOSIVES ARE TO BE USED FOR EXCAVATION ON THIS PROJECT THE CONTRACTOR MUST:

1) NOTIFY THE GAS COMPANY OF THE PROPOSED LOCATION OF EXCAVATION.

2) TAKE PRECAUTION TO AVOID DAMAGE TO GAS COMPANY INSTALLATIONS.

SEE PROVINCIAL REGULATION 210/72 FOR DETAILS

NOTE: NO REINSTATEMENT OF SEWER SERVICES REQUIRED AFTER LINING ON GOLF COURSE

FOR INDEX SEE 11643

ENGINEERS GEOSCIENTISTS MANITOBA
Certificate of Authorization
MORRISON HERSHFIELD
No. 1736

METRIC
WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES
0.0 15.0 30.0 45.0

LOCATION APPROVED
UNDERGROUND STRUCTURES

SUPV. U/G STRUCTURES COMMITTEE _____ DATE _____

NOTE:

LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M.
ELEV.

NO.	REVISIONS	DATE	BY

MORRISON HERSHFIELD

DESIGNED BY	JKH	CHECKED BY	HAK
DRAWN BY	DML	APPROVED BY	BWB
SCALE: HORIZONTAL	1:750	RELEASED FOR CONSTRUCTION	ORIGINAL SIGNED K. ZUREK
VERTICAL			
DATE	18/01/15	DATE	2018 03 12

PLOT DATE: 2018/3/12 10:47:33 AM

ENGINEER'S SEAL

ORIGINAL SIGNED BY H.A. KATZ 2018 03 12

CONSULTANT DRAWING NUMBER

BID OPPORTUNITY: 94-2018
CONTRACT NUMBER: 3

Winnipeg

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT
ENGINEERING DIVISION

2017 SEWER RENEWALS
BY CIPP LINING – CONTRACT NO. 3

WILDEWOOD GOLF COURSE
MH AT NETLEY STREET TO
3RD MH N OF OAKENWALD AVENUE

SHEET 18 OF 25

CITY DRAWING NUMBER

11659

FILE PATH: P:\2017\170008900-2017 Sewer Renewals by CIPP\09. CAD\07. Sheets
FILE NAME: 1700089 Wildewood GC-01.dwg